

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

Tribal Welfare Department – Sanction of certain works for construction of Hostels conversion into Ashram School, construction of Youth Training Centres and construction of Staff Quarters in ITDAs – Revised administrative sanction – Permission – Accorded – Orders – Issued.

TRIBAL WELFARE (BUD) DEPARTMENT

G.O.RT.No. 115

Dated: 08-03-2017

Read:

From the DTW, A.P., Hyderabad, Lr.Rc.No.G1/174/2016, dated 20-4-2016.

ORDER:

In the reference read above, the Director of Tribal Welfare has stated that certain works were sanctioned by the Government for providing better educational facilities to the ST students to improve their literacy and to provide quality education vide G.O.Ms.No.38, SW (TW.Ser.I) Dept., dt:05.06.2013, G.O.Ms.No.43, S.W.(TW.Edn.) Dept., dt:05.06.2013, G.O.Ms.No.46, SW (TW.Ser.1-2) Dept., dt:07.06.2013 and G.O.Ms.No.47, TW (Ser.1-2) Dept., dt:07.06.2013.

2. The Director of Tribal Welfare has further stated that the Engineer-in- Chief (TW) has furnished proposals in respect of the following works with a request to accord revised administrative sanctions, so as to enable them to pay the final bill to the executed agency and the works are not covered under revised administrative sanction orders issued in G.O.Ms.No.101, TW(TSP) Dept., dt:10.12.2015 :-

Sl.No	Admn Sanct ion G.O.No.& Date	Original Estimated Cost	Revised Esti mated Cost	Remarks
1	-	Rs. 100.00 lakhs	Rs. 110.00 lakhs	1. Work was entrusted to Sri R.Madhu Mohan, Contractor on eprocurement tender basis with (+) 4.59% excess over ECV and he has executed and completed the work in all aspects and handed over to the concerned school authorities. 2. The EnC , TW has approved the working estimate for Rs.110.00 lakhs against the original estimated cost of Rs.100.00 lakhs. 3.Further, the EE, submitted the final bill for making payment and the PAO, Nandyal has passed pre-final bill and with held the balance amount for want of revised administrative sanction. 4.Price escalation is 10%
2	G.O.Ms.No.47, TW (Ser.1-2) Dept., dt.7.6.13	Rs. 50.00 lakhs	Rs. 55.48 lakhs	1.Work was entrusted to Sri Venkateswara Rao & Co. of Srikakulam @7.00% less than ECV and work was completed by 05.05.2015 against the targeted time by 24.01.2015. 2.The increase is mainly due to price escalation and other minor deviations as per site condition. 3.Price escalation 10.96%
3	G.O.Ms.No.38 SW (TW.Ser.I) Dept., dt. 5.6.13	Rs. 300.00 lakhs	Rs. 344.10 Lakhs	1.Work was entrusted to Sri P.Venkata Reddy, Contractor, Prakasam on tender basis @4.59% excess over ECV and granted EOAT upto 31.03.2015 against the targeted for completion by 21.11.2014. 2.The increase in estimate cost by Rs.44.10 lakhs is mainly due to price escalation and other minor deviations as per site condition. 3. T he technical approval is given for Rs.341.00 lakhs 4. Price escalation is 14.7%

4	G.O.Ms.No.38 SW (TW.Ser.I) Dept., dt. 5.6.13	Rs. 300.00 lakhs	Rs. 312,01,528. 00	1. Work was entrusted to M/s.B.K.M.Constructions, atapaka on tender basis @ 3.69% less than ECV and work was targeted for completion by 17.10.2014. 2. But the work was delayed due to handling over of site and non-availability of sand. And granted EOAT upto 31.03.2015 and completed by 31.03.2015 i.e. within extended of agreement time. 3.The increase in estimate cost by Rs.12,01,528/- is mainly due to price escalation and other minor deviations as per the conditions. 4. The original admn. Sanction of Rs.300.00 lakhs is given against technical sanction of Rs.250.00 lakhs 5. Price escalation is 4.01%
5	G.O.Ms.No.46 SW (TW.Ser.1-2) Dept., dt.07.06.13	Rs. 100.00 lakhs	Rs. 1,14,35,712 .00	1. Work was entrusted to Sri B.Aleemiah, Contractor on tender basis @ 3.99% excess over ECV and the work was targeted for completion by 29.04.2015 and completed by 12.04.2015 within agreement time. 2. The increase in estimate cost by Rs.14,35,712/- is mainly due to price escalation and other minor deviations as per site condition. 3. T he technical approval is given for Rs.121.75 lakhs. 4. Price escalation is 14.36%
6	G.O.Ms.No.43 SW (TW.Edn.) Dept., dt.05.06.13	Rs. 80.00 lakhs	Rs. 91.90 lakhs	1.Work was entrusted to Sri B.Aleemiah, Contractor on tender basis @ 3.99% excess over ECV and work was targeted for completion by 27.10.2014 and completed by 27.10.2014. 2.The increase in estimate cost by Rs.11.90 lakhs is mainly due to price escalation and other minor deviation as per site condition. 3.The technical approval is given for Rs.103.63 lakhs. 4.Price escalat ion is 14.88%
7	G.O.Ms.No.46 SW (TW.Ser.1-2) Dept., dt.07.06.13	Rs. 200.00 lakhs	Rs. 220.79 lakhs	1.Work was entrusted to Sri D.V.subba Raju, Contractor, Annavaram on tender basis @ 7.18% less than ECV and granted EOAT upto 31.03.2015 and work was completed by 31.03.2015 within EOAT period. 2. The increase in estimate cost by Rs.20.79 lakhs is mainly due to price escalation and other Minor deviations as per site condition. 3.The technical approval is given for Rs.223.79 lakhs 4.Price escalation is 10.4%
8	G.O.Ms.No.46 SW (TW.Ser.1-2) Dept., dt.07.06.13	Rs. 100.00 lakhs	Rs. 115.00 lakhs	1.Work was entrusted to Sri Dattasai constructions, Visakhapatnam on tender basis @ 1.69% less than ECV and targeted for completion by 19.10.14 . 2.Granted the EOAT upto 31.03.2015 and completed by 31.03.2015. 3.The increase in estimate cost by Rs.15.00 lakhs is mainly due to price escalation and other minor deviations as per site conditions. 4.Price escalation is 15%

3. The DTW has requested the Government to accord revised administrative sanction for the above works an early date so as to enable for completion of the works subject to the ratification of the Nodal Agency for TSP and State Council for Development of SCs/STs.

4. Government after careful examination of the matter and hereby accord revised administrative sanction for the works for construction of Hostels conversion into Ashram School, construction of Youth Training Centres and construction of Staff Quarters in ITDAs mentioned at para 2 above, subject to correctness of provisions, rates, price adjustment calculations as per agreement condition and Government orders and also subject to place the matter before the Nodal Agency meeting for TSP and State Council for Development of SCs/STs for ratification.

5. The Director of Tribal Welfare, A.P., Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R.P.SISODIA
PRINCIPAL SECRETARY TO GOVERNMENT

TO
The Director of Tribal Welfare, AP, Vijayawada.
The Engineer-in-Chief(TW) Tadepalli, Guntur.
The Pay and Accounts officer, A.P., Vijayawada
The Director of Treasuries and Accounts, A.P., Vijayawada.
SF/Sc.

// FORWARDED:: BY ORDER //

SECTION OFFICER